BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to Renuka YEllamma temple compound near AD Colony in chowdeshwari ward no -02.**
2	Sanctioned Estimate No. And Date	BBMP/EE/YNKD/TS/55/18-19 dt 25-02-2019 BBMP/EE/YNKD (AE/37/2018-19 dt 25-02-2019
3	Name of the Contractor	**Sri P Ravichandra**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	30-09-2019
6	Date of Completion:	31-12-2019
7	Measurment Recorded	
	M.B No	4931
	Page No	493001 to 493004
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Chandra Shekar .A.G.
	2) Asst. Engineer	Chandra Kantharaju .P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner